

Test Record for Distribution Feeder Cable (M.V./H.V.)

Record No.:

Client:	Subcontractor:
Project No.:	Subcontract P.O. No.:
Project Name:	Substation No.:

Additional Information:

Cable Vendor:	Cores:
P.O. No.:	System Voltage:
Location:	Cables Rated:
Cable No.:	Reference Document:

Items to inspect	Subcontractor	Company		Remarks							
	inspected initials/date	Hold Point	inspected* initials/date								
<p><u>Notes:</u></p> <ul style="list-style-type: none"> - Tests marked (C) are required for pre-commissioning inspection only - All activities must be witnessed by Company's Supervisor <p>1.0 Establish and record: (C) The length of cable _____</p> <p>2.0 HV pressure test (C) (3min. on 100% test voltage)</p> <table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%;">Test voltage</td> <td style="width: 20%;">Current leakage</td> <td style="width: 20%;"></td> <td style="width: 40%;">mA</td> </tr> <tr> <td>kV</td> <td>R S</td> <td>T</td> <td></td> </tr> </table> <p>3.0 Insulation resistance test</p> <p>Phase R S T Mohm</p> <p>Tester used:</p>	Test voltage	Current leakage		mA	kV	R S	T				
Test voltage	Current leakage		mA								
kV	R S	T									

H - Company's presence is mandatory for all activities in section. Attachments, No. of pages:

h - Company's presence is mandatory.

Accepted for Subcontractor	Accepted for Company	Accepted for Client
Name: Signature: Date:	Name: Signature: Date:	Name: Signature: Date:

*Company only initials for holdpoint