

# Inspection Record for Concrete Works (Authorization to Pour)

Record No.: \_\_\_\_\_

Client: _____	Subcontractor: _____
Project No.: _____	Subcontract P.O. No.: _____
Project Name: _____	Foundation/Structure No.: _____

Reference Document: \_\_\_\_\_

Mix Design: \_\_\_\_\_

Items to inspect	Subcontractor		Company		Remarks
	inspected initials/date	Hold Point	inspected* initials/date		
<b>1.0 Excavation</b> 1.1 Compaction test (certificate attached) 1.2 Blinding concrete  <b>2.0 Forms</b> 2.1 Location, elevation, dimensions 2.2 Cleanliness 2.3 Chamfer strips, filler strips, vapor barrier  <b>3.0 Reinforcement</b> 3.1 Welded wire fabric: size, lap 3.2 Rebar: size, spacing, ties, lap 3.3 Mill certificates  <b>4.0 Anchor bolts</b> 4.1 Size, sleeves (where required), locations 4.2 Mill certificates  <b>5.0 Ground wires</b> 5.1 Wire size 5.2 Attachments  <b>6.0 Preparation for pour</b> 6.1 Access 6.2 Equipment 6.3 Pour plan					

Remarks  
 In view of Items 1 to 6 above proposed pour is authorized

H - Company's presence is mandatory for all activities in section. h - Company's presence is mandatory.	Attachments, No. of pages: _____
--	----------------------------------

Accepted for Subcontractor	Accepted for Company	Accepted for Client
Name: _____	Name: _____	Name: _____
Signature: _____	Signature: _____	Signature: _____
Date: _____	Date: _____	Date: _____

\* Company only initials for holdpoint