

Inspection Record for Packaged Units: Vessels/Columns/Skids/Filters and Closing Certificate

Record No.: _____
page 1 of 2

Client: _____ Project No.: _____ Project Name: _____	Subcontractor: _____ Subcontract P.O. No.: _____ Equipment No.: _____ Serial No.: _____
--	--

Additional Information:	P.O. No.:
Vendor:	Reference Document:

Items to inspect	Subcontractor	Company		Remarks
	inspected initials/date	Hold Point	inspected* initials/date	
Note: A pre-check of numbers, orientation and heights of anchor bolts and cleanliness of foundations and anchor bolts must be carried out prior to erection of the equipment				
1.0 Check conformity of items with anchor bolts and level of the foundations				
2.0 Preparation of pieces to be assembled				
3.0 Check nozzle sizes, orientations, levels and standouts				
4.0 Installation of shims				
5.0 Setting in place				
6.0 Tightness of anchor bolt nuts of individual components and of skid				
7.0 Alignment of individual components and skid				
8.0 Orientation of individual components and skid				
9.0 Verticality of individual components and skid				
10.0 Grounding				
11.0 Painting				

H - Company's presence is mandatory for all activities in section.
 h - Company's presence is mandatory.

Attachments, No. of pages: _____

Accepted for Subcontractor	Accepted for Company	Accepted for Client
Name: _____	Name: _____	Name: _____
Signature: _____	Signature: _____	Signature: _____
Date: _____	Date: _____	Date: _____

Inspection Record for Packaged Units: Vessels/Columns/Skids/Filters and Closing Certificate

Client: _____ Project No.: _____ Project Name: _____	Subcontractor: _____ Subcontract P.O. No.: _____ Equipment No.: _____ Serial No.: _____
--	--

Additional Information: Vendor:	P.O. No.: Reference Document:
------------------------------------	----------------------------------

Items to inspect	Subcontractor	Company		Remarks
	inspected initials/date	Hold Point	inspected* initials/date	
12.0 Insulation				
13.0 Ladders, platforms, stairways				
14.0 Check package piping, electrics and instrumentation for conformity with manufacturer's drawings				
15.0 Jointing				
16.0 Final setting Check battery limits, piping flanges, cable entries, etc.				
17.0 Grouting of skid and individual components				
18.0 Cleaned out internally (all equipment)		h		
19.0 Ready for closing		h		
20.0 Close manways		h		

H - Company's presence is mandatory for all activities in section.
 h - Company's presence is mandatory.

Attachments, No. of pages:

Accepted for Subcontractor	Accepted for Company	Accepted for Client
Name: _____	Name: _____	Name: _____
Signature: _____	Signature: _____	Signature: _____
Date: _____	Date: _____	Date: _____

*Company only initials for holdpoint